

STATUS REPORT
 ONE PERCENT SALES TAX
 CHATHAM COUNTY ROADWAY IMPROVEMENT PROGRAM
 THROUGH JUNE 16, 2011

I PRECONSTRUCTION PROJECTS

PROJECTS	GDOT FUNDING AGREEMENT	R/W STATUS	CONSTRUCTION FUNDING*	COMMENTS
Jimmy DeLoach Parkway, Phase II	Signed	2/65	Long Range	Revised EA and FONSI approved by FHWA March 3, 2006. Concept Report approved March 14, 2008. VE Study completed. Responses submitted.
Jimmy DeLoach / US 80 Interchange		0/30	Long Range	Concept Report approved April 2008. Consultant beginning Preliminary Plans. VE Study completed. Responses submitted
Whitefield Avenue Widening	Signed	81/81	FY 2011	FFPR was 12/15/10. ROW certification complete. Final plan revisions complete. GDOT let scheduled for August 2011.
Bay Street Widening	Signed	0/87	Long Range	Final EA and FONSI approved by FHWA on August 31, 2007. PFPR held July 21, 2009. ROW acquisitions on hold. Alternative analysis underway. PIOH held April 28, 2011.
Skidaway Road Improvements Rowland Avenue to Ferguson Avenue	Signed	0/220	Local	Concept design complete. Survey updates underway. No Federal Funding will be used for this project, will be SPLOST funded.
White Bluff Road Extension Willow Rd to Rose Dhu Road	Signed	0/90	Long Range	Need for the project is being evaluated.
Eisenhower Drive Abercorn to Truman Parkway	Signed		Local	County has been authorized by the City to design and acquire ROW for the project. City will oversee construction.
Dean Forest Widening U.S. 17 to I-16	Signed	18/48	Local	ROW acquisitions underway. County to widen SR307 by permit. Drainage improvement project complete. Scheduled for let Fall 2011.
Replacement of the Islands Expressway Bridge	Pending		Long Range	Concept meeting held on April 26, 2007. Consultant has analyzed the alternatives and Alt. 1 has been selected. PIOH held. Revised Concept Report being evaluated by GDOT/FHWA.

ONE PERCENT SALES TAX
CHATHAM COUNTY ROADWAY IMPROVEMENT PROGRAM
THROUGH JUNE 16, 2011

II PROJECTS UNDER CONSTRUCTION

PROJECTS	BID OPENING	CONSTRUCTION PRICE	START CONSTRUC- TION	% COMPLETE	SCHEDULED COMPLETION	COMMENTS
Harry S Truman Parkway, Phase V Whitefield Avenue to Abercorn	1/22/2010	\$67,494,183.07	04/15/10	32	12/31/2013	Awarded to Balfour Beatty Infrastructure, Inc. ROW clearing underway. Bridge construction underway.