

STATUS REPORT  
 ONE PERCENT SALES TAX  
 CHATHAM COUNTY ROADWAY IMPROVEMENT PROGRAM  
 THROUGH DECEMBER 10, 2009

I PRECONSTRUCTION PROJECTS: (PAGE 1 OF 2)

PROJECTS	GDOT FUNDING AGREEMENT	R/W STATUS	CONSTRUCTION FUNDING*	COMMENTS
Harry S Truman Parkway, Phase V Whitefield Avenue to Abercorn	Signed	94/94	FY 2009 NHS Funding	Right of way acquisition complete. Consultant continuing with final design. Environmental re-evaluation being completed at this time. ROW has been certified. Scheduled to be let to construction on January 22, 2010.
Jimmy DeLoach Parkway, Phase II	Signed	2/65	Long Range	Revised EA and FONSI approved by FHWA March 3, 2006. Concept Report approved March 14, 2008. VE Study scheduled for March 8 - 11, 2010.
Jimmy DeLoach / US 80 Interchange			Long Range	Concept Report approved April 2008. Consultant beginning Preliminary Plans. VE Study scheduled for March 8 - 11, 2010.
Whitefield Avenue Widening	Signed	54/81	FY 2009	PFPR was May 14, 2008. ROW has been authorized and plans have been approved by GDOT. Appraisals are complete. Acquisitions complete by April 2010. Demolition underway.
Bay Street Widening	Signed	0/102	Long Range	Final EA and FONSI approved by FHWA on August 31, 2007. Preliminary plans complete and submitted to the GDOT. PFPR held July 21, 2009. ROW plans being developed for 01/10 approval.
Skidaway Road Widening Rowland Avenue to Ferguson Avenue	Signed	0/220	FY 2012	Contract for consultant approved October 20, 2006. Consultant working on utility company markups. County has detailed the project to improve the section from Montgomery Cross Road to Ferguson Avenue. Will be a County project at this time.
White Bluff Road Extension Willow Rd to Rose Dhu Road	Signed	0/90	Long Range	Consultant updated traffic analysis. City and County are going to review the project to determine what improvements can be made.
U.S. 80 I-516 to Victory Drive STP-064-1(40) Spur, PI 521855	Signed		Long Range	Project pending resolution of impacts on Victory Drive. GDOT revising draft EA. Public hearing to be held.

STATUS REPORT  
 ONE PERCENT SALES TAX  
 CHATHAM COUNTY ROADWAY IMPROVEMENT PROGRAM  
 THROUGH DECEMBER 10, 2009

I PRECONSTRUCTION PROJECTS: (PAGE 2 OF 2)

PROJECTS	GDOT FUNDING AGREEMENT	R/W STATUS	CONSTRUCTION FUNDING	COMMENTS
Eisenhower Drive Abercorn to Truman Parkway	Signed		Long Range	County has been authorized by the City to design and acquire ROW for the project. City will oversee construction.
Dean Forest Widening U.S. 17 to I-16	Signed		FY 2009	Consultant working on ROW plans at this time. County to widen SR307 by permit. Garden City project will be incorporated.
Replacement of the Islands Expressway Bridge	Pending		Long Range	Concept meeting held on April 26, 2007. Consultant has analyzed the alternatives and Alt. 1 has been selected. Concept Report has been submitted to GDOT for approval. PE proposals accepted 12/15/09.
Flyover, Johnny Mercer U.S. 80, PI 522050			Long range	Public hearing held on December 10, 1990. Traffic analysis by DOT indicates project will be needed. Project on hold.

STATUS REPORT  
 ONE PERCENT SALES TAX  
 CHATHAM COUNTY ROADWAY IMPROVEMENT PROGRAM  
 THROUGH DECEMBER 10, 2009

II PROJECTS UNDER CONSTRUCTION (PAGE 1 OF 1)

PROJECTS                      BID      CONSTRUCTION      START      % COMPLETE      SCHEDULED      COMMENTS  
 OPENING      PRICE      CONSTRUCTION      CONSTRUCTION      (BASED ON      COMPLETION  
 PAYMENT)

Middleground Road Widening	5/21/04	\$13,624,677	6/04	99%	N/A	Change order for APAC-Georgia, Inc. approved. New completion date Sept. 13, 2008. Contractor to come back in Spring 09 to establish perm grass and clean up medians.
U.S. 80 S.R. 17 to Bloomingdale, PI 522170	5/5/06	\$ 7,040,941.18	6/6/06	99%	12/07	Awarded to R.B. Baker for \$5,763,630.
Diamond Causeway / State Park Road Intersection Improvement	7/16/08	\$ 1,404,622.41	8/27/08	99%	06/09	Awarded to Malphrus Construction. Substantially complete 6/17/09.
US 17 / Little Neck Intersection Improvement	7/16/08	\$ 446,567.00	8/11/08	99%	02/09	Awarded to Griffin Construction.

STATUS REPORT  
 ONE PERCENT SALES TAX  
 CHATHAM COUNTY ROADWAY IMPROVEMENT PROGRAM  
 THROUGH DECEMBER 10, 2009

II PRECONSTRUCTION PROJECTS (PAGE 1 OF 1)

PROJECTS	DESCRIPTION	TOPO/DESIGN CONSULTANT	R/W ACQ.	SCHEDULED BID DATE	COMMENTS
Wright Ave	Rural	McGee Partners	Required	None	Design ongoing. Right of Way encroachments being addressed.
Fenwick Ave	Urban	McGee Partners	Required	None	Final plans submitted by Consultant. Environmental permit acquired. ROW acquisitions ongoing.
Marshall Avenue Garrard Avenue to End	Rural	Stevenson/Palmer	Required	None	Drainage study complete. Possible to acquire r/w for rural section.
Hill Road	Rural	Stevenson/Palmer	Required	None	Right-of-way negotiations are presently on hold.
Billings Road	Urban	J J & G, Inc	Esmt req'd	None	Waiting on Right of Way condemnation.
Beechwood Ave	Urban	J J & G, Inc	Esmt req'd	None	Right-of-way negotiations ongoing.
Ridgewood Ave	Urban	J J & G, Inc	Esmt req'd	None	Right-of-way negotiations ongoing.
Elmhurst Ave	Urban	J J & G, Inc	Esmt req'd	None	Right-of-way negotiations ongoing.
Troy St	Urban	J J & G, Inc	N/A	None	Project on hold pending design alternatives.
Stone Street Walthour Road to Walthour Road	Urban	EMC Engineering	None req'd	None	Project bid on 11-13-07. Contract Cancelled 3/7/08. In house review of design and additional survey to be done.

STATUS REPORT  
 ONE PERCENT SALES TAX  
 CHATHAM COUNTY ROADWAY IMPROVEMENT PROGRAM  
 THROUGH DECEMBER 10, 2009

II CONSTRUCTION PROJECTS (PAGE 1 OF 1)

PROJECT	BID OPENING	NOTICE TO PROCEED	CONTRACTOR	% COMPLETE	COMPLETE PROJECT	COMMENTS
Bethan Avenue	2/11/2009	4/08/2009	Sitework Construction	100%	10/29/2009	Accepted
Bond Avenue	4/15/2009	5/26/2009	Southeastern Civil	99%	10/20/2009	Substantially complete.
Brandy Road	3/10/2009	4/22/2009	Clifton Construction	99%	7/31/2009	Substantially complete.
Pyeland Avenue	9/03/2009	10/29/09	L_J, Inc	20%	02/06/10	
Catherine Street	9/15/2009	11/02/09	Savannah Paving Co	15%	03/12/10	
Adeline Street	9/15/2009	11/02/09	Savannah Paving Co	15%	03/12/10	