

STATUS REPORT
 ONE PERCENT SALES TAX
 CHATHAM COUNTY ROADWAY IMPROVEMENT PROGRAM
 THROUGH JUNE 17, 2010

I PRECONSTRUCTION PROJECTS: (PAGE 1 OF 2)

PROJECTS	GDOT FUNDING AGREEMENT	R/W STATUS	CONSTRUCTION FUNDING*	COMMENTS
Jimmy DeLoach Parkway, Phase II	Signed	2/65	Long Range	Revised EA and FONSI approved by FHWA March 3, 2006. Concept Report approved March 14, 2008. VE Study completed. Responses submitted.
Jimmy DeLoach / US 80 Interchange			Long Range	Concept Report approved April 2008. Consultant beginning Preliminary Plans. VE Study completed. Responses submitted
Whitefield Avenue Widening	Signed	81/81	FY 2013	PFPR was May 14, 2008. ROW has been authorized and plans have been approved by GDOT. Acquisitions complete. Demolition complete. ROW certification submitted.
Bay Street Widening	Signed	0/102	Long Range	Final EA and FONSI approved by FHWA on August 31, 2007. Preliminary plans complete and submitted to the GDOT. PFPR held July 21, 2009. Property owners meeting held.
Skidaway Road Improvements Rowland Avenue to Ferguson Avenue	Signed	0/220	FY 2012	County has acquired the services of Wilbur Smith to provide a "Complete Streets" concept for the corridor. Once alternative is selected, T&H will be contracted to complete design. No Federal Funding will be used for this project, will be SPLOST funded.
White Bluff Road Extension Willow Rd to Rose Dhu Road	Signed	0/90	Long Range	Consultant updated traffic analysis. City and County are going to review the project to determine what improvements can be made.
U.S. 80 I-516 to Victory Drive STP-064-1(40) Spur, PI 521855	Signed		Long Range	Project pending resolution of impacts on Victory Drive. GDOT revising draft EA. Public hearing to be held.

STATUS REPORT
 ONE PERCENT SALES TAX
 CHATHAM COUNTY ROADWAY IMPROVEMENT PROGRAM
 THROUGH JUNE 17, 2010

I PRECONSTRUCTION PROJECTS: (PAGE 2 OF 2)

PROJECTS	GDOT FUNDING AGREEMENT	R/W STATUS	CONSTRUCTION FUNDING*	COMMENTS
Eisenhower Drive Abercorn to Truman Parkway	Signed		Long Range	County has been authorized by the City to design and acquire ROW for the project. City will oversee construction.
Dean Forest Widening U.S. 17 to I-16	Signed		Local	Consultant working on ROW plans at this time. County to widen SR307 by permit. Garden City project will be incorporated. Hardin Canal Drainage improvement project is widening one section at this time. Road closed to through traffic until September 2010.
Replacement of the Islands Expressway Bridge	Pending		Long Range	Concept meeting held on April 26, 2007. Consultant has analyzed the alternatives and Alt. 1 has been selected. Concept Report has been submitted to GDOT for approval. Contract with LPA has been executed.
Flyover, Johnny Mercer U.S. 80, PI 522050			Long range	Public hearing held on December 10, 1990. Traffic analysis by DOT indicates project will be needed. Project on hold.

STATUS REPORT

ONE PERCENT SALES TAX
 CHATHAM COUNTY ROADWAY IMPROVEMENT PROGRAM
 THROUGH JUNE 17, 2010

II PROJECTS UNDER CONSTRUCTION (PAGE 1 OF 1)

PROJECTS	BID OPENING	CONSTRUCTION PRICE	START CONSTRUC- TION	% COMPLETE (BASED ON PROGRESS PAYMENT)	SCHEDULED COMPLETION	COMMENTS
Middleground Road Widening	5/21/04	\$13,624,677	6/04	99%	N/A	Change order for APAC-Georgia, Inc. approved. New completion date Sept. 13, 2008. Contractor to come back in Spring 09 to establish perm grass and clean up medians.
U.S. 80 S.R. 17 to Bloomingdale, PI 522170	5/5/06	\$ 7,040,941.18	6/6/06	99%	12/07	Awarded to R.B. Baker for \$5,763,630.
Diamond Causeway / State Park Road Intersection Improvement	7/16/08	\$ 1,404,622.41	8/27/08	99%	06/09	Awarded to Malphrus Construction. Substantially complete 6/17/09.
US 17 / Little Neck Intersection Improvement	7/16/08	\$ 446,567.00	8/11/08	100%	N/A	Awarded to Griffin Construction.
Harry S Truman Parkway, Phase V Whitefield Avenue to Abercorn	1/22/2010	\$67,494,183.07	04/15/10	0%	12/31/2013	Awarded to Balfour Beatty Infrastructure, Inc. ROW clearing underway.

STATUS REPORT
 ONE PERCENT SALES TAX
 CHATHAM COUNTY ROADWAY IMPROVEMENT PROGRAM
 THROUGH JUNE 17, 2010

II PRECONSTRUCTION PROJECTS (PAGE 1 OF 1)

PROJECTS	DESCRIPTION	TOPO/DESIGN CONSULTANT	R/W ACQ.	SCHEDULED BID DATE	COMMENTS
Wright Ave	Rural	McGee Partners	Required	None	Design ongoing. Right of Way encroachments being addressed.
Fenwick Ave	Urban	McGee Partners	Required	August 2010	Final plans submitted by Consultant. Environmental permit acquired. ROW acquisitions ongoing.
Marshall Avenue Garrard Avenue to End	Rural	Stevenson/Palmer	Required	None	Drainage study complete. Possible to acquire r/w for rural section.
Hill Road	Rural	Stevenson/Palmer	Required	None	Right-of-way negotiations are presently on hold.
Billings Road	Urban	J J & G, Inc	Esmt req'd	July 2010	Plans will be submitted to contracting in July 2010.
Beechwood Ave	Urban	J J & G, Inc	None req'd	August 2010	Plans being revised. Submit for Bids in August 2010.
Ridgewood Ave	Urban	J J & G, Inc	None req'd	August 2010	Plans being revised. Submit for Bids in August 2010.
Elmhurst Ave	Urban	J J & G, Inc	None req'd	August 2010	Plans being revised. Submit for Bids in August 2010.
Troy St	Urban	J J & G, Inc	N/A	None	Project on hold pending design alternatives.
Stone Street Walthour Road to Walthour Road	Urban	Wolverton & Associates	None req'd	None	Design ongoing. Expect plans by summer 2010.

STATUS REPORT
 ONE PERCENT SALES TAX
 CHATHAM COUNTY ROADWAY IMPROVEMENT PROGRAM
 THROUGH JUNE 17, 2010

II CONSTRUCTION PROJECTS (PAGE 1 OF 1)

PROJECT	BID OPENING	NOTICE TO PROCEED	CONTRACTOR	% COMPLETE	DATE COMPLETE	COMMENTS
---------	----------------	----------------------	------------	------------	------------------	----------

Pyeland Avenue	9/03/2009	10/29/09	L_J, Inc	99%	02/06/10	Substantial Completion 3/9/10
Catherine Street	9/15/2009	11/02/09	Savannah Paving Co	95%	03/12/10	Completing punchlist
Adeline Street	9/15/2009	11/02/09	Savannah Paving Co	95%	03/12/10	Completing punchlist