

GDOT/Chatham County Projects Status Report

Thursday, June 17, 2010

| # | Projects | PI | PE | ROW | CST | Environmental Activities | Preliminary Plans | Final Plans | Remarks |
|----|---|--------------------|------|------|------------|--------------------------|-------------------|-------------|--|
| 1 | I-95 Reconstruction of the SB Welcome Center | 0000690 | Auth | * | Auth | Complete | Complete | Complete | |
| 2 | SR 307 construct overpass over Ports Authority Rail line | 0000345 | Auth | Auth | Auth | Complete | Complete | Complete | Ready for June Letting |
| 3 | SR 25/US 17 @ SR 307/Bourne Avenue | 0007482 | Auth | Auth | Auth | Complete | Complete | Complete | Ready for June Letting |
| 4 | SR 204 Spur from Haneys Crk to CR 767/Ferguson Avenue | 550560- | Auth | Auth | 2011 | Complete | Complete | 60% | County completing ROW acquisition |
| 5 | Gwinnett St/CS 1504 fr Stiles Ave to I-16 | 0007402 | Auth | LOCL | 2011 | 20% | 20% | | PIOH scheduled June 22nd |
| 6 | SR 21 @ CR 9/Crossgate Rd/Gulfstream Rd | 0008275 | Auth | 2011 | 2012 | Complete | 75% | | PFPR held 5-27-10 |
| 7 | CR 9/Crossgate/Gulfstream Rd @ CR 1119/Robert B Miller Rd | 0008276 | Auth | 2011 | 2012 | Complete | 80% | | Rescoping Project for operational improvement |
| 8 | CR 302/Montgomery Cross Rd @ Casey Canal E of SR 204 | 533205- | Auth | LOCL | 2013 | Complete | Complete | 50% | Working on final plans |
| 9 | SR 204/Abercorn Extension @ Harmon Canal W of White Bluff | 533200- | Auth | Auth | After 2013 | Complete | Complete | Complete | Completing ROW acquisition |
| 10 | SR 307/Dean Forest Rd from R. B. Miller Rd to SR 21 | 562165- | Auth | Auth | After 2013 | Complete | Complete | Complete | No Funding Available |
| 11 | I-516/Lynes Pkwy from Veterans Pkwy N to I-16; includes bridge @ SR 25/US 17 | 522850- 522855- | Auth | * | After 2013 | | | | Developing Concept |
| 12 | SR 26/Ogeechee Rd from 4-In E of Lynes Pkwy to Victory Dr | 521855- | Auth | LOCL | After 2013 | 90% | Complete | | Validating concept and updating layout; reviewing alternates |

| # | Projects | PI | PE | ROW | CST | Environmental Activities | Preliminary Plans | Final Plans | Remarks |
|----|--|---------|-----------------|------------|------------|--------------------------|-------------------|-------------|--|
| 13 | Jimmy DeLoach Parkway Extension from I-16 to US 80 | 522790- | Auth | LOCL | After 2013 | Complete | 90% | | Consultant working on prelim plans; VE Study held for March 8 - 11 |
| 14 | Islands Expressway from General McIntosh Blvd to Truman Parkway | 522860- | Auth | LOCL | After 2013 | | | | |
| 15 | SR 404 Spur/US 17 over Back River Bridge 1 mile N of Sav | 522920- | Auth | 2010 | After 2013 | Complete | Complete | 70% | ROW plans approved |
| 16 | CS 650/Grange Rd fr SR 21 to SR 25 | 0007885 | Auth | 2011 | After 2013 | 20% | | | Developing concept |
| 17 | SR 21 from Smith Ave/CS 590 N to SR 307 | 522880- | Auth | After 2013 | After 2013 | | | | |
| 18 | I-16/I-516 Interchange | 0006256 | Auth/2010 | * | After 2013 | | | | Beginning concept development |
| 19 | Effingham Parkway from SR 119/Effingham to SR 30/Chatham | 0006700 | Auth/After 2013 | LOCL | After 2013 | | | | Developing alternatives for concept report submission |
| 20 | CR 787/Islands Expressway @ Wilmington River/Bascule Bridge | 0007128 | Auth | LOCL | After 2013 | | | | Revised concept report under review |
| 21 | CR 984/Jimmy DeLoach Pkwy @ US 80 - Interchange | 0007259 | Auth | LOCL | After 2013 | 67% | 10% | | Project will coordinate with PI 522790- |
| 22 | SR 25 Conn/Bay St from I-516 to the Bay Street Viaduct | 0002923 | Auth | Auth/2012 | After 2013 | Complete | Complete | | County working on ROW |
| 23 | SR 204/Abercorn St from King George Blvd to Rio Rd | 522870- | Auth | 2011/2013 | After 2013 | 30% | 48% | | PIOH scheduled June 17th |
| 24 | SR 204/Abercorn St from Rio Rd to HST Parkway/ Phase 5 | 0002922 | Auth | After 2013 | After 2013 | | | | |
| 25 | Brampton Rd Conn from Foundation Dr to SR 25/SR 21/US 80 | 0006328 | Auth | LR | LR | | | | PIOH held June 15th |
| 26 | SR 307/Dean Forest Rd Ext fr US 17 to Veterans Parkway | 0007260 | Auth | LR | LR | | | | GDOT does not support |

| # | Projects | PI | PE | ROW | CST | Environmental Activities | Preliminary Plans | Final Plans | Remarks |
|----|--|---------|------------|------------|------------|--------------------------|-------------------|-------------|--|
| 27 | SR 26/US 80 from W of Bull River to E of Lazaretto Creek | 522490- | Auth | LR | LR | | | | |
| 28 | SR 204 Spur/Diamond Causeway from Ferguson Ave to McWhorter Drive | 550550- | Auth | LR | LR | | | | Recommended deletion |
| 29 | Jimmy DeLoach Pkwy Ext from south of I-95 to south of SR 307 @ SR 21 | 0008690 | Auth | LR | LR | | | | Concept report submitted for approval; working on environmental document |
| 30 | DeRenne Avenue Short-Term Congestion Mitigation Strategies | 0008360 | 2010 | * | * | | | | PE only |
| 31 | Bay Street Signal & Intersection Improvements | 0008361 | 2010 | * | * | | | | PE only |
| 32 | I-16 @ I-95 Interch. Lighting | 0006464 | * | * | LUMP | Complete | N/A | 95% | Lighting agreement submitted; final design underway |
| 33 | I-95 @ SR 21/Augusta Road | 0008480 | Auth | * | LUMP | | | | Concept report submitted for approval |
| 34 | SR 204/Abercorn St @ Largo Drive | 532780- | Auth | Auth | LUMP | Complete | | | Reviewing project scope |
| 35 | SR 204 fr CR 803/Fort Argyle Rd to CR 770/Old River Rd | 0007190 | Auth | LUMP | LUMP | 30% | 60% | | Consultant working on prelim plans and environmental doc |
| 36 | SR 21 Signal Upgrades - SR 73 and SR 25, Chatham, Effingham & Evans Counties | 0007407 | Auth | LUMP | LUMP | Complete | Complete | | Working on ROW plans |
| 37 | SR 26 @ I-95 SB Ramp | 0008489 | Auth | LUMP | LUMP | | | | Developing concept; concept meeting held 5-25-10 |
| 38 | I-95 from Bryan County line to N of I-16 Interchange, Phase 2 | 511035- | After 2013 | * | * | | | | 8 lanes |
| 39 | I-95 from N/I-16 in Chatham thru Effingham to SC State line | 511165- | After 2013 | After 2013 | After 2013 | | | | 8 lanes |
| 40 | Eisenhower Dr from SR 204/ Abercorn St to Truman Parkway | 0002924 | Auth | LOCL | LR | | | | Project on HOLD |
| 41 | SR 30 Relocation from SR 21 to Houlihan Bridge/SR 25 | 522800- | Auth | LOCL | LR | | | | Project on HOLD |

| # | Projects | PI | PE | ROW | CST | Environmental Activities | Preliminary Plans | Final Plans | Remarks |
|----|--|---------|------|------|-----|--------------------------|-------------------|-------------|-----------------|
| 42 | White/Coffee Bluff Rds from N of Little Ogeechee River to Willow Rd | 550580- | Auth | LOCL | LR | | | | Project of HOLD |
| 43 | Skidaway Rd from Ferguson Ave to S of Victory Drive | 571060- | Auth | LOCL | LR | | | | Project of HOLD |
| 44 | SR 307/Dean Forest Rd from 0.5 mile N of I-16 to I-16 Int | 0005826 | Auth | LR | LR | | | | Project on HOLD |
| 45 | I-95 at CR 23/Pine Barren Rd | 0005822 | LR | LR | LR | | | | Project on HOLD |
| 46 | I-16 Call Boxes from SR 87/ Bibb County to I-95/Chatham | 811030- | LR | * | LR | | | | |
| 47 | ATMS: I-95 Communication/ Surveillance from SR 204 to SR 26/US 80 | 523215- | * | * | LR | | | | |
| 48 | ATMS: I-516 Communication/ Surveillance | 523220- | * | * | LR | | | | |
| 49 | ATMS: I-16 Communication/ Surveillance from I-95 to CBD | 523225- | * | * | LR | | | | |
| 50 | ATMS: Savannah/Chatham County/GDOT Regional TCC | 523230- | * | * | LR | | | | |
| 51 | ATMS: Savannah Slo Scan/CMS/Radar | 523235- | * | * | LR | | | | |

Active Construction Projects

| # | Project Description | Contractor | Award Amount | % Complete | Anticipated Completion Date |
|---|--|------------------------------------|-----------------|------------|-----------------------------|
| 1 | I-16 bridge shoulder widening over I-516 & Stiles Ave - bridge repairs | The L. C. Whitford Co., Inc. | \$1,769,800.28 | 58% | Summer-10 |
| 2 | Intersection Improvements on SR 307 (Dean Forest Rd) at CS 586 (Old Louisville Rd) | Carroll & Carroll, Inc. | \$972,519.71 | 60% | Summer-10 |
| 3 | Construction of a bridge and approaches on SR 25 (Ocean Hwy) over Norfolk Southern Railroad. | Rogers Bridge Co., Inc. | \$3,862,973.92 | 6% | Spring-12 |
| 4 | Construction of a bridge and approaches on SR 204 Spur (Diamond Causeway Bridge) over the Skidaway Narrows. | United Contractors, Inc. | \$22,489,997.00 | 6% | Summer-13 |
| 5 | Traffic Signal upgrades & intersection improvements @ various locations in Bryan & Chatham Counties; also includes installation of a video detection system. | Metropower, Inc. | \$679,075.25 | 0% | Winter-10 |
| 6 | Harry S Truman Parkway, Phase V 3.198 kilometers of construction consisting of grading, drainage, base and plant mix paving, beginning at Abercorn Street and extending to Whitefield Avenue; including construction of 6 bridges and approaches | Balfour Beatty Infrastructure, Inc | \$67,494,183.07 | 2% | Winter-13 |
| 7 | Intersection Improvement on SR 204/Abercorn Street @ I-95/SR 405 | APAC-Southeast, Inc | \$1,510,671.81 | 0% | Winter-10 |