

GDOT/Chatham County Projects Status Report

Wednesday, February 24, 2010

#	Projects	PI	PE	ROW	CST	Environmental Activities	Preliminary Plans	Final Plans	Remarks
1	I-95 Reconstruction of the SB Welcome Center	0000690	Auth	*	Auth	Complete	Complete	Complete	
2	SR 307 construct overpass over Ports Authority Rail line	0000345	Auth	Auth/ 2010	2010	Complete	Complete	Complete	Acquiring ROW
3	SR 25/US 17 @ SR 307/Bourne Avenue	0007482	Auth	Auth	LUMP	Complete	Complete	Complete	Acquiring ROW
4	SR 204 Spur from Haneys Crk to CR 767/Ferguson Avenue	550560-	Auth	Auth/ 2010	2011	Complete	Complete	60%	County purchasing ROW; consultant is working on final plans and ROW revisions
5	Gwinnett St/CS 1504 fr Stiles Ave to I-16	0007402	Auth	LOCL	2011	20%	20%		Revised concept report approved; finalizing environmental doc
6	SR 21 @ CR 9/Crossgate Rd/Gulfstream Rd	0008275	Auth	2011	2012	20%	75%		Concept report approved 9-29-09
7	CR 9/Crossgate/Gulfstream Rd @ CR 1119/Robert B Miller Rd	0008276	Auth	2011	2012	20%	75%		Concept report approved 9-29-09
8	CR 302/Montgomery Cross Rd @ Casey Canal E of SR 204	533205-	Auth	LOCL	2013	Complete	Complete	50%	Ready to request FFPR; working on final plans
9	SR 204/Abercorn Extension @ Harmon Canal W of White Bluff	533200-	Auth	Auth	After 2013	Complete	Complete	Complete	Working on plans for FFPR; acquiring ROW
10	SR 307/Dean Forest Rd from R. B. Miller Rd to SR 21	562165-	Auth	Auth	After 2013	Complete	Complete	Complete	
11	I-516/Lynes Pkwy from Veterans Pkwy N to I-16; includes bridge @ SR 25/US 17	522850- 522855-	Auth	*	After 2013				
12	SR 26/Ogeechee Rd from 4-In E of Lynes Pkwy to Victory Dr	521855-	Auth	LOCL	After 2013	90%	Complete		Validating concept and updating layout; reviewing alternates

#	Projects	PI	PE	ROW	CST	Environmental Activities	Preliminary Plans	Final Plans	Remarks
13	Jimmy DeLoach Parkway Extension from I-16 to US 80	522790-	Auth	LOCL	After 2013	Complete	90%		Consultant working on prelim plans; VE Study scheduled for March 8 - 11
14	Islands Expressway from General McIntosh Blvd to	522860-	Auth	LOCL	After 2013				
15	SR 404 Spur/US 17 over Back River Bridge 1 mile N of Sav	522920-	Auth	2010	After 2013	75%	70%		Environmental document submitted to FHWA; PFPR scheduled Feb 23rd
16	CS 650/Grange Rd fr SR 21 to SR 25	0007885	Auth	2011	After 2013	20%			Consultant working on concept development
17	SR 21 from Smith Ave/CS 590 N to SR 307	522880-	Auth	After 2013	After 2013				
18	I-16/I-516 Interchange	0006256	Auth/ 2010	*	After 2013				
19	Effingham Parkway from SR 119/Effingham to SR 30/ Chatham	0006700	Auth/ After 2013	LOCL	After 2013				Concept report submitted for approval
20	CR 787/Islands Expressway @ Wilmington River/Bascule Bridge	0007128	Auth	LOCL	After 2013				Revised concept report under review
21	CR 984/Jimmy DeLoach Pkwy @ US 80 - Interchange	0007259	Auth	LOCL	After 2013		10%		Consultant working on prelim plans; VE Study held Mar 8-11
22	SR 25 Conn/Bay St from I-516 to the Bay Street Viaduct	0002923	Auth	LOCL /Auth	After 2013	Complete	95%		Working on ROW plans, held PFPR 7-21-09
23	SR 204/Abercorn St from King George Blvd to Rio Rd	522870-	Auth	2011/ 2013	After 2013	10%			Concept meeting February 19; VE Study scheduled March 15th
24	SR 204/Abercorn St from Rio Rd to HST Parkway/ Phase 5	0002922	Auth	After 2013	After 2013				
25	Brampton Rd Conn from Foundation Dr to SR 25/ SR 21/US 80	0006328	Auth	LR	LR				Concept report submitted for approval
26	SR 307/Dean Forest Rd Ext fr US 17 to Veterans Parkway	0007260	Auth	LR	LR				

#	Projects	PI	PE	ROW	CST	Environmental Activities	Preliminary Plans	Final Plans	Remarks
27	SR 26/US 80 from W of Bull River to E of Lazaretto Creek	522490-	Auth	LR	LR	70%	35%		
28	SR 204 Spur/Diamond Causeway from Ferguson Ave to McWhorter Drive	550550-	Auth	LR	LR	10%	11%		Recommended deletion
29	Jimmy DeLoach Pkwy Ext from south of I-95 to south of SR 307 @ SR 21	0008690	Auth	LR	LR	50%	10%		PIOH 4-23-09; concept meeting 11-19-09; VE Study Feb 2-5th
30	DeRenne Avenue Short-Term Congestion Mitigation Strategies	0008360	2010	*	*				PE only
31	Bay Street Signal & Intersection Improvements	0008361	2010	*	*				PE only
32	I-16 @ I-95 Interch. Lighting	0006464	*	*	LUMP	Complete	N/A	35%	Lighting agreement submitted; final design underway
33	I-95 @ SR 21/Augusta Road	0008480	Auth	*	LUMP				FHWA reviewing concept report
34	SR 204/Abercorn St @ Largo Drive	532780-	Auth	Auth	LUMP	Complete	Complete	56%	Reviewing project scope
35	SR 204 fr CR 803/Fort Argyle Rd to CR 770/Old River Rd	0007190	Auth	LUMP	LUMP	30%	60%		Consultant working on prelim plans; PIOH held 10-20-09
36	SR 21 Signal Upgrades - SR 73 and SR 25, Chatham, Effingham & Evans Counties	0007407	Auth	LUMP	LUMP	Complete	Complete		PFPR held 11-17-09; working on ROW plans
37	SR 26 @ I-95 SB Ramp	0008489	Auth	LUMP	LUMP				Developing concept
38	I-95 from Bryan County line to N of I-16 Interchange, Phase 2	511035-	After 2013	*	*				8 lanes
39	I-95 from N/I-16 in Chatham thru Effingham to SC State line	511165-	After 2013	After 2013	After 2013				8 lanes
40	Eisenhower Dr from SR 204/ Abercorn St to Truman Parkway	0002924	Auth	LOCL	LR				Project on HOLD
41	SR 30 Relocation from SR 21 to Houlihan Bridge/SR 25	522800-	Auth	LOCL	LR				Project on HOLD

#	Projects	PI	PE	ROW	CST	Environmental Activities	Preliminary Plans	Final Plans	Remarks
42	White/Coffee Bluff Rds from N of Little Ogeechee River to Willow Rd	550580-	Auth	LOCL	LR				Project of HOLD
43	Skidaway Rd from Ferguson Ave to S of Victory Drive	571060-	Auth	LOCL	LR				Project of HOLD
44	SR 307/Dean Forest Rd from 0.5 mile N of I-16 to I-16 Int	0005826	Auth	LR	LR				Project on HOLD
45	I-95 at CR 23/Pine Barren Rd	0005822	LR	LR	LR				Project on HOLD
46	I-16 Call Boxes from SR 87/ Bibb County to I-95/Chatham	811030-	LR	*	LR				
47	ATMS: I-95 Communication/ Surveillance from SR 204 to SR 26/US 80	523215-	*	*	LR				
48	ATMS: I-516 Communication/ Surveillance	523220-	*	*	LR				
49	ATMS: I-16 Communication/ Surveillance from I-95 to CBD	523225-	*	*	LR				
50	ATMS: Savannah/Chatham County/GDOT Regional TCC	523230-	*	*	LR				
51	ATMS: Savannah Slo Scan/CMS/Radar	523235-	*	*	LR				

Active Construction Projects

#	Project Description	Contractor	Award Amount	% Complete	Anticipated Completion Date
1	I-16 bridge shoulder widening over I-516 & Stiles Ave - bridge repairs	The L. C. Whitford Co., Inc.	\$2,212,183.24	15%	Summer-10
2	Intersection Improvements on SR 307 (Dean Forest Rd) at CS 586 (Old Louisville Rd)	Carroll & Carroll, Inc.	\$972,519.71	13%	Summer-10
3	Construction of a bridge and approaches on SR 25 (Ocean Hwy) over Norfolk Southern Railroad.	Rogers Bridge Co., Inc.	\$3,862,973.92	5%	Spring-12
4	Construction of a bridge and approaches on SR 204 Spur (Diamond Causeway bridge) over the Skidaway Narrows.	United Contractors, Inc.	\$22,489,997.00	0%	Summer-13
5	Traffic Signal upgrades & intersection improvements @ various locations in Bryan & Chatham Counties; also includes installation of a video detection system.	Metropower, Inc.	\$679,075.25	0%	Winter-10
6	Harry S Truman Parkway, Phase V 3.198 kilometers of construction consisting of grading, drainage, base and plant mix paving, beginning at Abercorn Street and extending to Whitefield Avenue; including construction of 6 bridges and approaches	Balfour Beatty Infrastructure, Inc	\$67,494,183.07	0%	Winter-13
7	Intersection Improvement on SR 204/Abercorn Street @ I-95/SR 405	APAC-Southeast, Inc	\$1,510,671.81	0%	Winter-10