

## GDOT/Chatham County Projects Status Report

Wednesday, June 22, 2011

#	Projects	PI	PE	ROW	CST	Environmental Activities	Preliminary Plans	Final Plans	Remarks
1	SR 307/Dean Forest Rd from R. B. Miller Rd to SR 21	562165-	Auth	Auth	Auth	Complete	Complete	Complete	Let June 17, 2011 Low Bidder
2	SR 21 Signal Upgrades - SR 73 and SR 25, Chatham, Effingham & Evans Counties	0007407	Auth	Auth	Auth	Complete	Complete	Complete	
3	SR 204 Spur from Haney's Crk to CR 767/Ferguson Avenue	550560-	Auth	Auth	Auth	Complete	Complete	Complete	
4	I-95 Reconstruction of the SB Welcome Center	0000690	Auth	*	Auth	Complete	Complete	Complete	
5	SR 21 @ CR 9/Crossgate Rd/Gulfstream Rd	0008275	Auth	Auth	2012	Complete	Complete	60%	Working on plans for FFPR
6	SR 404 Spur/US 17 over Back River Bridge 1 mile N of Sav	522920-	Auth	Auth	2012	Complete	Complete	Complete	ROW underway
7	SR 26/US 80 from W of Bull River to E of Lazaretto Creek	522490-	Auth	Auth	LR				
8	SR 25 Conn/Bay St from I-516 to the Bay Street Viaduct	0002923	Auth	Auth/ 2013	2015	Complete	Complete		ROW activities have been suspended; proceeding with 4f alternates
9	Jimmy DeLoach Pkwy Ext from south of I-95 to south of SR 307 @ SR 21	0008690	Auth	2012	2012	80%			Design-Build Project
10	SR 204/Abercorn St from King George Blvd to Rio Rd	522870-	Auth	2012/ 2013	LR	40%	50%		Working on preliminary design; consultant working on draft EA revisions
11	CR 9/Crossgate/Gulfstream Rd @ CR 1119/Robert B Miller Rd	0008276	Auth	2013	2014	Complete	85%		Revised N&P comments sent to consultant
12	CS 650/Grange Rd fr SR 21 to SR 25	0007885	Auth	2013	2016				Concept Mtg held 5-24-11; PIOH scheduled 7-21-11
13	SR 26/Ogeechee Rd from 4-ln E of Lynes Pkwy to Victory Dr	521855-	Auth	LOCL /2015	LR	90%	Complete	3%	

#	Projects	PI	PE	ROW	CST	Environmental Activities	Preliminary Plans	Final Plans	Remarks
14	<b>Gwinnett St/CS 1504 fr Stiles Ave to I-16</b>	0007402	Auth	LOCL	2013	98%	50%		Working on preliminary plans; addressing comments on final Env Document
15	<b>CR 302/Montgomery Cross Rd @ Casey Canal E of SR 204</b>	533205-	Auth	LOCL	2016	Complete	Complete	50%	ROW plans approved
16	<b>CR 787/Islands Expressway @ Wilmington River/Bascule Bridge</b>	0007128	Auth	LOCL	LR	40%	30%		PIOH held 5-26-11; working on plans for PFPR
17	<b>CR 984/Jimmy DeLoach Pkwy @ US 80 - Interchange</b>	0007259	Auth	LOCL	LR	92%	45%		Project will coordinate with PI 522790-; working on plans for PFPR
18	<b>Jimmy DeLoach Parkway Extension from I-16 to US 80</b>	522790-	Auth	LOCL	LR	Complete	Complete		Working on plans for PFPR
19	<b>Islands Expressway from General McIntosh Blvd to Truman Parkway</b>	522860-	Auth	LOCL	LR				
20	<b>Effingham Parkway from SR 119/Effingham to SR 30/Chatham</b>	0006700	Auth/ LR	LOCL	LR				Working on Concept Development
21	<b>I-16/I-516 Interchange</b>	0006256	Auth	*	LR				
22	<b>I-516/Lynes Pkwy from Veterans Pkwy N to I-16; includes bridge @ SR 25/US 17</b>	522850- 522855-	Auth	*	LR				
23	<b>SR 204/Abercorn St from Rio Rd to HST Parkway/ Phase 5</b>	0002922	Auth	LR	LR				
24	<b>Brampton Rd Conn from Foundation Dr to SR 25/ SR 21/US 80</b>	0006328	Auth	LR	LR				PIOH held June 15th; working on concept report
25	<b>SR 307/Dean Forest Rd Ext fr US 17 to Veterans Parkway</b>	0007260	Auth	LR	LR				GDOT does not support
26	<b>SR 21 from Smith Ave/CS 590 N to SR 307</b>	522880-	Auth	LR	LR				

#	Projects	PI	PE	ROW	CST	Environmental Activities	Preliminary Plans	Final Plans	Remarks
27	<b>I-16 @ I-95 Interch. Lighting</b>	0006464	*	*	LUMP	Complete	N/A	95%	Finalizing design
28	<b>I-95 @ SR 21/Augusta Road</b>	0008480	Auth	*	LUMP	80%	90%		PFPR held 3-10-11
29	SR 204 from CR 975/Veterans Parkway to CS 1201/Rio Rd	0010232	Auth	*	LUMP				Operational Improvement; Concept Meeting Scheduled 7-28-11; PIOH 7-28-11
30	<b>SR 204/Abercorn St @ Largo Drive</b>	532780-	Auth	Auth	LUMP	Complete			Validating Concept Report
31	SR 204 fr CR 803/Fort Argyle Rd to CR 770/Old River Rd	0007190	Auth	LUMP	LUMP	30%	99%		Consultant ready for PFPR pending environmental doc
32	<b>SR 26 @ I-95 SB Ramp</b>	0008489	Auth	LUMP	LUMP	75%	Complete		PFPR held 4-20-11; Finalizing signal design
33	I-95 from N/I-16 in Chatham thru Effingham to SC State line	511165-	2020	LR	LR				8 lanes
34	I-95 from Bryan County line to N of I-16 Interchange, Phase 2	511035-	LR	*	*				8 lanes
35	SR 307/Dean Forest Rd from 0.5 mile N of I-16 to I-16 Int	0005826	Auth	LR	LR				Project on HOLD
36	Eisenhower Dr from SR 204/ Abercorn St to Truman Parkway	0002924	Auth	LOCL	LR				Project on HOLD
37	SR 30 Relocation from SR 21 to Houlihan Bridge/SR 25	522800-	Auth	LOCL	LR				Project on HOLD
38	White/Coffee Bluff Rds from N of Little Ogeechee River to Willow Rd	550580-	Auth	LOCL	LR				Project of HOLD
39	Skidaway Rd from Ferguson Ave to S of Victory Drive	571060-	Auth	LOCL	LR				Project of HOLD
40	<b>I-95 at CR 23/Pine Barren Rd</b>	0005822	LR	LR	LR				Project on HOLD
41	ATMS: Savannah/Chatham County/GDOT Regional TCC	523230-	*	*	LR				
42	ATMS: Savannah Slo Scan/CMS/Radar	523235-	*	*	LR				

#	Projects	PI	PE	ROW	CST	Environmental Activities	Preliminary Plans	Final Plans	Remarks
43	ATMS: I-95 Communication/ Surveillance from SR 204 to SR 26/US 80	523215-	*	*	LR				Project on HOLD
44	ATMS: I-516 Communication/ Surveillance	523220-	*	*	LR				Project on HOLD
45	ATMS: I-16 Communication/ Surveillance from I-95 to CBD	523225-	*	*	LR				Project on HOLD

### Active Construction Projects

#	Project Description	Contractor	Award Amount	% Complete	Anticipated Completion Date
1	<b>0.341 mile of culvert reconstruction</b> on SR 204 (Abercorn Ext) at Harmon Canal.	C and H Paving, Inc.	\$765,582.93	48%	Summer-11
2	<b>Construction of a bridge and approaches</b> on SR 25 (Ocean Hwy) over Norfolk Southern Railroad.	Rogers Bridge Co., Inc.	\$3,862,973.92	30%	Spring-12
3	<b>Construction of a bridge and approaches on</b> SR 204 Spur (Diamond Causeway Bridge) over the Skidaway Narrows.	United Contractors, Inc.	\$22,489,997.00	37%	Summer-13
4	<b>Traffic Signal upgrades</b> & intersection improvements @ various locations in Bryan & Chatham Counties; also includes installation of a video detection system.	Metropower, Inc.	\$679,075.25	68%	Winter-10
5	<b>Harry S Truman Parkway, Phase V</b> 3.198 kilometers of construction consisting of grading, drainage, base and plant mix paving, beginning at Abercorn Street and extending to Whitefield Avenue; including construction of 6 bridges and approaches	Balfour Beatty Infrastructure, Inc	\$67,494,183.07	20%	Winter-13
6	<b>Intersection Improvement on SR 204/Abercorn Street @ I-95/SR 405</b>	APAC-Southeast, Inc	\$1,510,671.81	94%	Winter-10
7	<b>Construction of a bridge and approaches on</b> SR 307 (Bourne Avenue) over the Norfolk Southern Railroad, beginning west of the Norfolk Southern R/R and extending to US 17/SR 25; also includes construction of a detour road on SR 307.	Sunbelt Structures, Inc.	\$13,732,961.10	10%	Spring-12